


Job Sheet & SSRA

Job	Tree to check opposite 11 HORSEBROOK CALNE SN11 8HG
Date / Time of inspection	20/05/2025 13:43
Manager	Ed Greateorex
Enquiry Description	Another tree to check please This is on unregistered land. Calne - This has been reported to us as being overgrown and causing an issues with overhang into peoples properties and effecting lighting. It is a section of trees opposite 11 HORSEBROOK CALNE SN11 8HG
Client	Wiltshire Council
Contact	
Site Address	Calne, Wiltshire
Contact number	
Inspected by	Jac Morgan
W3W And Or (Ash Die Back Ref): Between ///flying.ivory.reverted and ///spacing.moth.inventors	
Is a Site Safety Induction required prior to works starting?: No	

Job description

Work				
T No	Species	Work required	Photos	Tree Location
T1	Ash (Fraxinus excelsior) Outside of HB Priority 3	Physiologically fair Structurally fair 10+ mature trees all with canopies low hanging and over highway. Recommend lift all trees to a minimum height of at least 5.5m over highway and cut canopies back to allow a minimum of 5m clearance of buildings. Some trees will have to be removed completely as the lift height will exceed primary stems. Road speed 10mph Traffic low Phone signal good	  	Between ///flying.i vory.reve rted and ///spacing .moth.inv entors

Work				
T No	Species	Work required	Photos	Tree Location
			  	

Work				
T No	Species	Work required	Photos	Tree Location
				

SITE MAP

Site Considerations:

Surveyor to meet on site first day of job

Disposal of Arisings	All arisings removed from site
----------------------	---------------------------------------

Replant
Required?:
No

Replant Species Required:

Planning/Environmental Constrains

TPO/Conservation Area	Yes
Permission granted?	N/A
Environmental Designation	None

Protected Wildlife Assessment

Protected Species Present Or Suspected?	No
---	-----------

Identified Species:	
Is Ecological Supervision Required To Facilitate Works	

COSHH

Hazardous Plants Identified?:

No

What species have been identified?:

Is it reasonably foreseeable that Asbestos could be found on site:

no

Work at height assessment

(Refer to ICOP)

Can work be safely carried out from ground?	No
Can a MEWP be used to complete the task?	Yes
How is the work going to be completed?: From MEWP with competent and qualified operator and competent and qualified areal rescuer	

Overhead and underground services

Are overhead services present? (In or near the work site)	No
---	-----------

Photos of the overhead services

Can the work be carried out safely?	
If yes, what control measures are required? (i.e Physical barriers & Blue electrical cones to create exclusion zone)	

If no, contact network operator for shrouding or temporary power isolation to be arranged?

Are Underground Services present? (Within or near the work site)	Unknown
Can the work be carried out safely?	Yes
Details: If yes, ensure cable avoidance tools are used to help identify the location of under ground services. Request service plans and where possible avoid breaking ground. Consider BT, Fibre, foul, electricity, water, gas & manhole covers.	

If no, contact service provider.

Biosecurity Risk Assessment

Is a P&D present or suspected on or adjacent to the site?	No
---	-----------

Details:

If yes, how does this affect your work and what biosecurity control measures are required? Refer to FC guidance. Is a Statutory Plant Health Notice in place? Always take routine biosecurity control measures.

Additional Equipment Required -

in addition to standard issue

Is there any additional equipment required?	Yes
Additonal Equipment	Vehicle MEWP 25m
Attachments or Other:	

Welfare

Nearest Welfare Facility. Local services/Site facilities (Enter WTW of welfare):

Mobile welfare unit provided and on site

Emergency contingencies / planning

Nearest A&E (inc. postcode)	Royal United Hospital, Bath (BA1 3NG)
Site Access: Consider 4x4/helicopter/road access	

Site-Specific Risk Assessment

List here the specific hazards/considerations of the site that pose a risk which needs to be controlled/ managed and then say how this will be achieved? (example below)


Hazard: *EXAMPLE passing pedestrians entering worksite being injured by falling branches / equipment etc.*

Controls: *EXAMPLE Worksite signed, coned & barriered to form exclusion zone. Ground staff to act as banks-man / lookouts.*

Hazards/Controls	
Hazard	Controls
Noise/using machinery. GRA Ref 4.3c	Ensure full PPE is being worn by all operatives. Be aware of close proximity to pedestrians/third parties/site staff etc. Only qualified staff to use machinery., Maintain high levels of communication between team., Erect sufficient Chapter 8, adhering to regulations., Secure the worksite where possible to prevent access by third parties., Complete Vehicle and Machinery checks (PUWER), Operatives Competent for task with appropriate training and experience, Rescue Plan in place
Falling timber/rigging operations. GRA Ref: 5.1-5.6	Ensure full PPE is being worn by all operatives. Be aware of close proximity to pedestrians/third parties/site staff etc. Only qualified staff to use machinery., Maintain high levels of communication between team., Erect sufficient Chapter 8, adhering to regulations., Secure the worksite where possible to prevent access by third parties., Operatives Competent for task with appropriate training and experience, Rescue Plan in place
Roadside Operations. GRA Ref: GRA Ref 2.5	Ensure full PPE is being worn by all operatives. Be aware of close proximity to pedestrians/third parties/site staff etc. Only qualified staff to use machinery., Maintain high levels of communication between team., Erect sufficient Chapter 8, adhering to regulations., Secure the worksite where possible to prevent access by third parties., Operatives Competent for task with appropriate training and experience, Rescue Plan in place
Working at Height. GRA Ref: 5.1-6.8	Ensure full PPE is being worn by all operatives. Be aware of close proximity to pedestrians/third parties/site staff etc. Only qualified staff to use machinery., Maintain high levels of communication between team., Erect sufficient Chapter 8, adhering to regulations., Secure the worksite where possible to prevent access by third parties., Operatives Competent for task with appropriate training and experience, Prestart LOLER & PUWER checks complete, Work Restraint Harness and Lanyard worn and fitted correctly, Rescue Plan in place
Pedestrians/Public access/Footpaths. GRA Ref: 2.6/4.3c/2.5	Ensure full PPE is being worn by all operatives. Be aware of close proximity to pedestrians/third parties/site staff etc. Only qualified staff to use machinery., Maintain high levels of communication between team., Erect sufficient Chapter 8, adhering to regulations., Secure the worksite where possible to prevent access by third parties., Operatives Competent for task with appropriate training and experience, Rescue Plan in place

Select Appropriate Generic Risk Assessments	1.1 Staff & Other Personnel., 2.1a Works Vehicles., 2.1b Theft of work Equipment, 2.1c Use of Hand Tools, 2.1d Access Equipment/Ladders/Temporary Platforms, 2.1e Powered Tools and Machinery, 2.1f Manual Handling., 2.1g Extreme Weather., 2.1h Terrain, 2.1j Sting & Bites., 2.1o Dog and Cat Faeces Toxicara., 2.1q Zoonotic infections Avian flu & Others., 2.4 Buildings & Obstructions, 2.5 Working near Roads/Footpaths/Public areas., 3.3 Excessive Noise., 4.1a Fuelling., 4.3c Noise., 4.4d Vibration., 4.5e Poor Handling., 4.6f Contact with moving Chain/kickback., 4.7g Contact with moving Chain/kickback. Environmental factors., 5.1 Weak tree Structure., 5.2 Equipment Failure., 5.3 Fall from Height., 5.4 Poor Climbing technique., 5.5 Falling Objects/Equipment/Tools., 5.6 Awkward movements when working in the tree., 6.1 Top handle chainsaw use by climber., 6.2 Passing saw to/from climber., 6.3 Large saw use., 6.4 Branch removal., 6.5 Use of lowering equipment., 6.6 Tree Felling., 6.7 Snedding & Cross cutting., 6.8 Storm damaged trees., 7.1 Brushwood Chippers., 7.8 MEWPs., 8.2 Noise, 9.1 covid, 10.1 Driving & Associated Hazards.
Select Appropriate Safety Guide	TG1 (AA Technical Guide 1 Tree Climbing and Aerial Rescue), TG2 (AA Technical Guide 2 Use of Tools in the Tree), TG3 (AA Technical Guide 3 Rigging and Dismantling), FISA 806 Welfare, FISA 805 Training and certification, FISA 802 Emergency Planning, FISA 604 Wood chippers, FISA 307 Chainsaw felling of large trees, FISA 306 Chainsaw clearance of windblow, FISA 304 Chainsaw cross-cutting and manual stacking, FISA 302 Basic chainsaw felling and manual takedown, FISA 301 Using petrol-driven chainsaws, Safety Guide 1: Tree Climbing and Aerial Rescue, Safety Guide 2: Use of Tools in the Tree, Safety Guide 3: Rigging and Dismantling, Safety Guide 5: Use of Mobile Elevating Work Platforms in Tree Work

Risk Assessment Completed By

Signature	
	
Jac Morgan 28/05/2025 14:01:45	

Re-assign to:	
---------------	--