

ID		Task Mode	ID	% Complete	Task Name	Duration
1				1 18%	CONTRACT DATES	274 days?
22				22 31%	Garden Lake - Detailed Design Stage, Construction & Post-construction	193 days?
77				77 0%	Garden Lake Construction	49 days
78				78 0%	Start of Construction works	0 days
79				79 0%	Construction Period (including mob & de-mob)	9 wks
80				80 0%	Supervision of the construction works	9 wks
81				81 0%	Responding to TQ's and Design Changes (Assumed 1 hour per week)	9 wks
82				82 0%	Construction works defect Review and remediation	4 days
83				83 0%	Contractor to survey works and send to consultant	3 days
84				84 0%	Demobilise from site	4 days

Project: Stourhead Programme Date: Wed 22/10/25	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Critical	
	Project Summary		Manual Summary		Critical Split	
	Inactive Task		Start-only		Progress	
	Inactive Milestone		Finish-only		Manual Progress	

