



Construction Management Statement Showfield Park MUGA – Royal Wootton Bassett

Project: Multi Use Games Area, Showfield Park, Royal Wootton Bassett

Prepared by Enjoy Play Ltd

Document Reference	JC396
Prepared By	Enjoy Play Ltd
Contact	info@enjoyplay.co.uk 01793 272 504
Date	5 March 2026
Revision	A

1. Introduction

This statement sets out how construction will be managed during the installation of the new Multi Use Games Area at Showfield Park in Royal Wootton Bassett. The development includes a 26m by 16m enclosed MUGA with 3m high rebound fencing, two access gates and recessed goal ends. The facility will provide a durable outdoor sports space for informal recreation. The purpose of this document is to confirm how the works will be organised so that disruption to park users is kept to a minimum and surrounding pedestrian routes and highways remain safe.

2. Construction Programme

The primary construction works are expected to take approximately two to three weeks depending on weather conditions. Week 1 will include site set up, excavation and installation of the stone sub base. Week 2 will include installation of the macadam surfacing, installation of fencing and reinstatement of surrounding areas. Thermoplastic sports markings will be installed approximately eight to ten weeks after the tarmac surface has been laid. This allows time for the surface to settle and ensures the markings adhere correctly.

3. Working Hours

Typical working hours will be: Monday to Friday: 08:00 to 17:00 Saturday: 08:00 to 13:00 if required Sunday and Bank Holidays: No construction works planned

4. Construction Traffic

Vehicle movements during the works will be limited. Activity will mainly involve small vans used by operatives together with occasional delivery vehicles transporting materials and plant such as a small excavator or roller.

5. Staff and Parking

The installation team will usually consist of around three to five operatives. Vehicles will park within appropriate areas of the park or nearby suitable parking locations without obstructing surrounding roads.

6. Site Cleanliness

Excavated materials will be removed from site by licensed waste carriers. The site access will be monitored and if mud or debris reaches the highway it will be cleaned promptly.

7. Pedestrian Safety

Showfield Park is regularly used by local residents and forms part of a route used by children travelling to and from school. During construction the working area will be enclosed with temporary Heras fencing and safe pedestrian routes around the park will be maintained at all times.

8. Site Security

Temporary fencing will secure the working area to prevent unauthorised access. Materials and equipment will be stored safely within the compound.

9. Pre Construction Photographic Survey

Before works commence a photographic survey of Fairfield and the access route will be carried out to record the current condition of the surrounding highway.

10. Conclusion

The works are small in scale and short in duration. With the measures outlined above in place the project can be completed safely while minimising disruption to park users and the surrounding area.

Site Location Plan



Royal Wootton Bassett Town Council
Multi-Use Games Area | July 2025

1:500 @A3

0m 10m 25m