MATHEWSON WATERS ARCHITECTS
The Old Surgery, Crowle Road, Lambourn, RG17 8NR

20 CASTLE STREET, CALNE



Discharge of materials

In support of a Listed Building Application for Re-Roofing and building maintenance

MWA P4363 Material discharge.



Fig 02 photo of reclaimed tiles for the front of the property



Fig 03 photo of reclaimed tiles for the rear of the property

ARCHITECTS



Fig 04 photo of new tile if the reclaimed is not acceptable.

The following materials are proposed for the works.

The new roof membrane is to be Proctor Roofshield vapour and air permeable breather membrane fixed with sw treated tmber battens to match the gauge of the existing battens.

It is estimated that around 5—20 tiles will need to be replaced to the rear of the property. It is proposed to use reclaimed tiles (photo 03) to match existing for the few tiles which will be required.

It is estimated that 20-30 tiles will need replacing to the front of the property. It is also proposed to use reclaimed tiles (photo 02) to match the existing.

If the reclaimed tiles are not acceptable it is proposed to use the new clay pan tiles (photo 04) to all of the roofs, both front and rear.

Samples of these tiles can be viewed on site.