I can confirm, as per the Design Document this is solely for the addition of the third phase along the existing overhead network.

Where the existing network is currently two wire; where we are required to uprate and increase the capacity of the Pole Mounted Transformer (PMT) (as per the Design Document) we require the additional phase to deliver the necessary supply.

Based on MAGIC, there are no designations in the area and I don’t foresee any requirement for screening as there is no new equipment and/or apparatus being installed aside from a larger PMT and the second pole where indicated.