1 Berkeley Square, Bristol, BS8 1HL
+44(0)117 370 3400 | www.pmpplc.co.uk

Superdrug, 41 Market Place, Devizes SN10 1JG

Risk Assessment and Method Statement

27th November 2023

- **Works to be carried out by John Abbott of JJ Masonry, Melksham.**
- **Scaffold to be provided to area. Scaffold to be provided by a suitably qualified scaffold contractor and to be fully netted to protect operatives and members of the public.**
- **Cutting, dressing, laying and jointing of stone to be carried out by masons skilled in the work required. Evidence of previous experience and details of work previously carried out to be provided prior to works.**
- **All relevant health and safety procedures to be followed. All necessary protective clothing (high –vis jackets , goggles ,safety boots, hard hats and so forth be worn at all times.**
- **Eroded Stones to Quoin to be cut out manually using hand-held tools to limit creation of dust. No power tools to be used. Care to be taken to avoid damage to adjacent stonework.**
- **Stones to be removed one at a time and cut out completely. Temporary support to be provided as necessary.**
- **New Stone to be fixed manually, using stone dust and lime for fixing.**
- **New stone to match bedding of existing surrounding stonework.**
- **Surface finishing of stone to match chamfer and profile of existing retained quoin. All surface finishing to be completed using hand tools only.**
- **Approximately 6 no. stones to be removed. Approximate area of repair indicated in photo below:**



View of 6 no. stones to be replaced.