North area	Planning Services, Wiltshire Council, Monkton Park, Chippenham. SN15 1ER 01249 706444 Email: developmentmanagementnorth@wiltshire.gov.uk
East area	Planning Services, Wiltshire Council, Browfort, Bath Road, Devizes. SN10 2AT 01380 734735 Email: developmentmanagementeast@wiltshire.gov.uk
South area	Planning Services, Wiltshire Council, PO Box 2117, Salisbury. SP2 2DF 01722 434541 Email: developmentmanagementsouth@wiltshire.gov.uk
West area	Planning Services, Wiltshire Council, Bradley Road, Trowbridge. BA14 0RD 01225 770344 Email: developmentmanagementwest@wiltshire.gov.uk

Wiltshire Council
Where everybody matters

Application for tree works: works to trees subject to a tree preservation order (TPO) and/or notification of proposed works to trees in a conservation area.

Town and Country Planning Act 1990

You can complete and submit this form electronically via the Planning Portal by visiting www.planningportal.gov.uk/apply

Publication of applications on planning authority websites

Please note that the information provided on this application form and in supporting documents may be published on the Authority's website. If you require any further clarification, please contact the Authority's planning department.

Please complete using block capitals and black ink.
You must use this form if you are applying for work to trees protected by a tree preservation order (TPO). (You may also use it to give notice of works to trees in a conservation area).
It is important that you read the accompanying guidance notes before filling in the form. Without the correct information, your application / notice cannot proceed.

1. Applicant Name and Address

Title:	MS	First name:			
Last name:	KERRIGAN				
Company (optional):	MARLBOROUGH COLLEGE				
Unit:		House number:		House suffix:	
House name:					
Address 1:					
Address 2:					
Address 3:					
Town:	MARLBOROUGH				
County:	WILTSHERE				
Country:	ENGLAND				
Postcode:					

2. Agent Name and Address

Title:	MR	First name:	DOUGAL		
Last name:	OLIVER				
Company (optional):	D·N·OLIVER TREE SERVICES LTD				
Unit:		House number:		House suffix:	
House name:					
Address 1:	Barrow Farm House				
Address 2:	Manton				
Address 3:	Marlborough				
Town:	Wiltshire SN8 1PS				
County:	Tel: 01672 861310				
Country:					
Postcode:					

ees Location

ll trees stand at the address shown in Question 1, go to Question 4. Otherwise, please provide the full address/location of the site where the tree(s) stand (including full postcode where available)

Unit: | House number: | House suffix:

House name:

Address 1:

Address 2:

Address 3:

Town:

County:

Postcode (if known):

If the location is unclear or there is not a full postal address, either describe as clearly as possible where it is (for example, 'Land to the rear of 12 to 18 High Street' or 'Woodland adjoining Elm Road') or provide an Ordnance Survey grid reference:

Description:

4. Trees Ownership

Is the applicant the owner of the tree(s): ☐ Yes ☐ No

If 'No' please provide the address of the owner (if known and if different from the trees location)

Title: | First name:

Last name:

Company (optional): MARLBOROUGH COLLEGE

Unit: | House number: | House suffix:

House name:

Address 1:

Address 2:

Address 3:

Town:

County:

Country:

Postcode:

Telephone numbers

Country code: | National number: | Extension number:

Country code: | Mobile number (optional):

Country code: | Fax number (optional):

Email address (optional):

5. What Are You Applying For?

Are you seeking consent for works to tree(s) subject to a TPO? ☐ Yes ☐ No

Are you wishing to carry out works to tree(s) in a conservation area? ☐ Yes ☐ No

6. Tree Preservation Order Details

If you know which TPO protects the tree(s), enter its title or number below.

7. Identification Of Tree(s) And Description Of Works

Please identify the tree(s) and provide a full and clear specification of the works you want to carry out. Continue on a separate sheet if necessary. You might find it useful to contact an arborist (tree surgeon) for help with defining appropriate work. Where trees are protected by a TPO, please number them as shown in the First Schedule to the TPO where this is available. Use the same numbers on your sketch plan (see guidance notes).

Please provide the following information below : tree species (and the number used on the sketch plan) and description of works. Where trees are protected by a TPO you must also provide reasons for the work and, where trees are being felled, please give your proposals for planting replacement trees (including quantity, species, position and size) or reasons for not wanting to replant.

E.g. Oak (T3) - fell because of excessive shading and low amenity value. Replant with 1 standard ash in the same place.

53 - Beech - AS PER
70 - Holly
231a - Holm Oak
238 - Scot's Pine
239 - Scot's Pine
363 - Privet
377 - Beech
Beech (no number - At Barton Dene / Edwards Meadow)

All as per Certhia Tree report dated 2023-2024. Please find attached.

ntification Of Tree(s) And Description Of Works continued ...

Please see maps attached.

8. Trees - Additional Information

Additional information may be attached to electronic communications or provided separately in paper format.

For all trees
A sketch plan clearly showing the position of trees listed in Question 7 must be provided when applying for works to trees covered by a TPO. A sketch plan is also advised when notifying the LPA of works to trees in a conservation area (see guidance notes).
It would also be helpful if you provided details of any advice given on site by an LPA officer.

For works to trees covered by a TPO
Please indicate whether the reasons for carrying out the proposed works include any of the following. If so, your application must be accompanied by the necessary evidence to support your proposals. (See guidance notes for further details)

1. **Condition of the tree(s)** - e.g. it is diseased or you have fears that it might break or fall: ☐ Yes ☐ No
   If YES, you are required to provide written arboricultural advice or other diagnostic information from an appropriate expert.

2. **Alleged damage to property** - e.g. subsidence or damage to drains or drives. ☐ Yes ☐ No
   If YES, you are required to provide for:

   Subsidence
   A report by an engineer or surveyor, to include a description of damage, vegetation, monitoring data, soil, roots and repair proposals. Also a report from an arboriculturist to support the tree work proposals.

   Other structural damage (e.g. drains, walls and hard surfaces)
   Written technical evidence from an appropriate expert, including description of damage and possible solutions.

Documents and plans (for any tree)
Are you providing separate information (e.g. an additional schedule of work for Question 7)? ☐ Yes ☐ No

If YES, please provide the reference numbers of plans, documents, professional reports, photographs etc in support of your application. If they are being provided separately from this form, please detail how they are being submitted.

Authority Employee / Member

With respect to the Authority, I am:

(a) a member of staff
(b) an elected member
(c) related to a member of staff
(d) related to an elected member

Do any of these statements apply to you?

☐ Yes ☐ No

If Yes, please provide details of the name, relationship and role

10. Application For Tree Works - Checklist

Only one copy of the application form and additional information (Question 8) is required. Please use the guidance and this checklist to make sure that this form has been completed correctly and that all relevant information is submitted. Please note that failure to supply precise and detailed information may result in your application being rejected or delayed. You do not need to fill out this section, but it may help you to submit a valid form.

Sketch Plan

- A sketch plan showing the location of all trees (see Question 8) ☑

For all trees
(see Question 7)

- Clear identification of the trees concerned ☑
- A full and clear specification of the works to be carried out ☑

For works to trees protected by a TPO
(see Question 7)

Have you:

- stated reasons for the proposed works? ☑
- provided evidence in support of the stated reasons? in particular:
  - if your reasons relate to the condition of the tree(s) - written evidence from an appropriate expert ☐
  - if you are alleging subsidence damage - a report by an appropriate engineer or surveyor and one from an arboriculturist. ☐
  - in respect of other structural damage - written technical evidence ☐
- included all other information listed in Question 8? ☐

11. Declaration - Trees

I/we hereby apply for consent/give notice for tree work as described in this form and the accompanying plans and additional information.

Signed - Applicant:

Or signed - Agent: [redacted]

Date (DD/MM/YYYY): 18/11/23

(This date must not be before the date of sending or hand-delivery of the form)

12. Applicant Contact Details

Telephone numbers

Country code:	National number:	Extension number:

Country code: Mobile number (optional):

Country code: Fax number (optional):

Email address (optional):

13. Agent Contact Details

Telephone numbers

Country code:	National number:	Extension number:
	01672 861510	

Country code: Mobile number (optional): 07444 471160

Country code: Fax number (optional):

Email address (optional): ingo@dwoliver.com

Electronic communication - If you submit this form by fax or e-mail the LPA may communicate with you in the same manner. (Please see guidance notes)

Marlborough College 2023-24 Priority Zone 1 Tree Items for Quotation as per Certhia Consulting Recommendations

Tree No on plan	Historical Tag no.	Location	Species	Age	Condition	Work Required	Priority (months)
11		o/s Pudmore House	Beech	m	Minor historic storm damage in lower crown NE with significant woundwood development. Encroaching on House 1no. major deadwood in central crown	Remove deadwood greater than 50mm and reduce back from House to give 2.5m lateral and vertical clearance	6
17		N of Pudmore House	Lime	m	Significant basal suckering obscures buttress. Previously topped moderate regrowth. Vitality normal. 1no. major deadwood towards access	Remove deadwood greater than 50mm	6
18		N of Pudmore House	Lime	m	Significant basal suckering obscures buttress (removal of suckers will not increase visibility of buttress region). Previously topped; moderate regrowth. Vitality normal. Isolated moderate deadwood over parking and access	Remove deadwood greater than 50mm	6
21		N of Pudmore House	Beech	m	Minor deadwood throughout. Very small number of minor hanging limbs. Isolated moderate deadwood central low crown	Remove deadwood greater than 50mm	6
27		Barton Farm	Ash	m	Moderate and minor deadwood scattered around crown over very low use area. Recent lower limb failure, storm only. ADB on basal growths and initial minor die back in upper crown. DEAD ELM ADJACENT	Remove dead Elm	3
53		Elmhurst	Beech	sm	Two trees part of remnant hedge contorted around each other and growing together. Minor branches touching adjacent building	Reduce to provide 2.5m lateral and vertical clearance	6
70		Elmhurst	Holly	m	Typical of species. Small diameter branches encroaching on building	Reduce to provide 1.0m lateral and vertical clearance	6
77	*1491*	Littlefield	Norway Maple	m	Further decline of upper canopy with isolated major deadwood sections over garden.	Reduce lateral extent over garden by 4.0m Reductions will not be to BS3998. Remove deadwood greater than 25mm	3
78		Littlefield	Ash	om	All regrowth now died off and tree dead. Habitat potential in remaining stump	Fell **or** reduce to stump 6m and retain for ecological reasons	12

Last updated: 09.10.23 E. Kerrigan

Marlborough College 2023-24 Priority Zone 1 Tree Items for Quotation as per Certhia Consulting Recommendations

79	*1510*	Littlefield	Norway Maple	m	Vitality decline throughout with isolated major deadwood in lower mid crown	Reduce height by 6m and any 'lions tail' upper laterals exposed by reduction to crown lines. Remove deadwood greater than 25mm	3
80		Littlefield	Beech	m	Multiple limb removals from 6-8m; main fork 9m with natural graft 2.0m above. Bud density normal. 1 large dead stub at 7m SE. Vitality normal	Remove dead stub 7.0m E and any other deadwood greater than 50mm diameter	6
84		Littlefield	Beech	m	No visible signs of decay or deterioration normally associated with species. Spreading crown over building but all unions tensile but stem assuming dominance	Reduce northern main lateral over squash court by 4.0m and reduce height of same limb by 6.0m	12
124		Hillside	Beech	m	No visible signs of decay or deterioration normally associated with species. Beginning to encroach on building to east	Reduce to provide 2.5m lateral and vertical separation	12
169		Hamelin	Lime	m	Previous pollard at 6m. with cavity formation on eastern pollard point.	Reduce height by 6m	12
210		North of A4	Beech	m	Two trees forming single entity. Slightly reduced vitality. One major dead limb mid crown	Remove deadwood greater than 50mm	3
211		North of A4	Yew	m	Poor foliage colour and density due to location. Very thin needle density.	Reduce by 50% in attempt to encourage mid crown response and maintain as small clipped tree	12
231 a		Master's Lodge	Holm Oak	m	Historic basal wound ground level to 1.2 N, limited deterioration, significant response growth. Twin stem at 1.6m: compression type union. Limited adaptive growth, no crown separation. Crack developed on northern side of union only. No recent movement.	Further significant reduction of eastern stem to smaller diameter growth at 7m Leaving the 300mm diameter stem upright and western stem 1.5 above main fork as is	3
238		Master's Lodge	Scots Pine	m	**Dead**	**Fell**	3

Last updated: 09.10.23 E. Kerrigan

239		Master's Lodge	Scots Pine	m	**Dead**	**Fell**	3
263 a		Long Border	Golden Rain Tree	sm	Very heavy reduction with no growth points retained. Initial growth response developing with main stubs becoming dysfunctional and being colonised by saprobic fungi	Cut back dysfunctional stubs to regrowth points	6
274		The Wilderness	Lime	m	No visible signs of decay or deterioration normally associated with species. Moderate deadwood in mid and upper crown.	Remove deadwood greater than 50mm diameter.	6
276		The Wilderness	Red Twigged Lime	m	Significant patch of exudation on E stem from 0.5m to main union typical of *Phytophthora*, 1.0m wide (approx. 40% circumference). Further patch at 1.5m N 1.0mx300mm. Adventitious bud development at edges indicate a lack of function within patch of exudate. North eastern stem dead and other main stem moribund.	**Fell**	3
296		The Chapel	Beech	m	Tight fork structures at 3m and 5m cabled above at 13m. Cable to NW slack. No evidence of recent movement in fork or crown separation above. Vitality normal. Isolated moderate deadwood mid lower crown	Remove deadwood greater than 25mm diameter	6
300		Footpath to Preshute House	Ash	om	Heavily reduced. *Inonotus hispidus* brackets on all main structures. Ivy becoming dominant. ADB indicators across crown particularly southern sections	Repollard and sever ivy	3
301		Footpath to Preshute House	Ash	om	Heavily reduced. Ivy becoming dominant. ADB indicators throughout	Repollard and sever ivy	3
302		Footpath to Preshute House	Ash	sm	By bridge significant Ash Die Back throughout with small **dead** Elms adjacent	**Fell** *plus* small dead Elm adjacent	3
343	1620	Pavilion	Whitebeam	m	No visible signs of decay or deterioration normally associated with species. Moderate section central crown being shaded out and likely to die off completely	Remove deadwood greater than 50mm diameter	12

354	593	Summerfield	Beech	m	Cavity at 5.0m SW 1.0m wide from historic main limb failure, no exudates, plant matter growing within. Further limb loss at 8m S. No fruiting body no exudates. Lowest limb north extended from crown with recent 150mm diameter failure. Historic rope swing attachments tight round limb.	Reduce lowest limbs north by 3m to bring into crown line Remove historic tight rope swing connections.	6
363		50 High Street	Privet	m	Dead	Fell	12
377		Ivy House	Beech	m	Surrounded by hard surfacing. Twin stem from 2.0m: wide tensile fork with crossing grafting branches in mid crown. Overthinned. Lower branches touching dormer	Lift to give 2.5m vertical and horizontal separation from roof – Light into pupils rooms also to be considered	12
378		50 George Lane	Corsican Pine	m	No visible signs of decay or deterioration normally associated with species. Long hooked lower limb to N.	Reduce hooked limb by 2.0m.	6
379		Dancy House	Beech	om	Short snapped tree with very restricted crown Ganoderma australe/applanatum brackets all round main trunk up to 1.2m and Meripilus giganteus previously recorded around buttresses although not fruiting at time of inspection. Vitality normal: all branches spreading and with upper surface squirrel damage. Recent small diameter regrowth shed from underside of SE lateral.	Reduce height by 2.0m and all vertical regrowth from laterals by drop crotching by 1.0m	6
390		Newlands	Ash	m	Ivy on main stem. All unions tensile. Moderate ADB indicators short term retention	Fell	12
Near to 395 (sycamore) / 396 (Black Pine)		Newlands	Ash	sm	Minor Ash Die Back	Fell	12

View at Location		Lynes, Edwards and Barton Dene communal area	Elm	Y	Dead Elm in the copse areas. Whilst these are generally of little concern, a couple do have the ability to reach neighbouring properties	**Fell x5**	6
View at Location		Lynes, Edwards and Barton Dene communal area	Ash	Y	Ash that are showing significant Ash Die Back symptoms	**Fell x5**	3
View at Location		Lynes, Edwards and Barton Dene communal area	Cypress	m	A single Cypress stands. Lower limbs obstructs the ability to use turning area	Two main lower limbs are removed back to the trunk. Any secondary or tertiary branches that remain below 2.5m, or encroach into the lane area should also be removed	6
View at Location		Edwards	Beech	sm	Canopy close to touching roof of house	South side of canopy to be pruned back by 2m and dead wood greater than 50mm to removed	6
View at Location		Cotton / LF Boundary	Field Maple	sm	Has been previously cut back to a stump and has regenerated with multiple ascending stems and a very dense canopy, typical of the species. Two alternate trees down the line should also be removed to create space for development.	**Fell x3**	6
View at Location		Hillside and Hamelin (Tree group to the north)	Field Maple	sm	This tree would be best removed to allow the tree to the south to develop and create the final tree cover. The Field Maple located to the south has ivy coverage into the mid and upper crown, and this should be severed.	**Fell** boundary Maple. The Field Maple located to the south has ivy coverage into the mid and upper crown, and this should be severed	6