**Tree protection**
Location of trees, categorisation & protection/management proposals

Romsey Road, Whiteparish, Wiltshire
SP5 2SE

Barrell Plan Ref: 24108-3

Client Plan Refs:
Topo (2024-09-02) 24215-J REV A
Layout (2025-09-19) KSA-SITE-PLAN MODEL FILE BOUND 18.09.25.dwg
Access and pathway (2024-09-16) 1294-008

Permission is granted to scale from this drawing for Local Authority Planning Approval purposes relating to tree protection measures only. Where applicable this drawing is to be read in conjunction with the arboricultural report.
© Barrell Tree Consultancy

This drawing to be reproduced in colour only.

barrell TREE CONSULTANCY

www.barrelltreecare.co.uk

- BS category A — Trees of high quality
- BS category B — Trees of moderate quality
- BS category C — Trees of low quality
- BS category U — Trees unsuitable for retention
- Trees to be removed
- Estimated tree positions not included on original land survey and/or adjusted crown spreads
- Proposed layout
- Proposed pruning/coppice line
- Protective barrier/fencing
- Construction exclusion zone (CEZ)
- Precautionary area
- Construction exclusion zone protected by ground protection
- Root protection area (RPA) boundaries for category A and B trees
- Root protection area (RPA) boundaries for category C trees

New surfacing within the RPA of T1 and T9: All works to be completed in accordance with SGN 9 Installing/upgrading surfacing in RPAs. Protective fencing and/or ground protection shall be installed prior to the commencement of any works and remain in place until all works are fully complete.

H8 - 10 m section to be removed. 5 m section within the RPA of T9 to be coppiced.

H13 - 20 m section to be removed. 10 m section within the RPA of T9 to be coppiced.

T16, T17 and T18 to be reduced by 2 m over the site

EXISTING PUBLIC RIGHT OF WAY

OVERHEAD CABLE TO BE GROUNDED

EXISTING RISING MAIN (3m EASEMENT EITHER SIDE)

EXISTING TREES RETAINED

MAINTENANCE ACCESS

3m MAINTENANCE ACCESS

LAP 285sqm

ATTENUATION BASIN

FUTURE PUMPING STATION

BENCHES

Bollards

MOWN PATH

0 Metres 5 10 15 20
Scale: 1:250 @ A0

| Tree No | Species | Category | RPA Radius | Tree Works |
|---|---|---|---|---|
| All retained trees & hedges | | | | Carry out safety check and lift over site to 3-4 m as necessary. |
| T 1 | Oak | B | 6.3 | |
| H 2 | Hawthorn, laurel, holly | C | 2.4 | |
| T 3 | Elm | U | 6.9 | Fell for management |
| T 4 | Ash | C | 6 | Fell for development |
| T 5 | Field maple | C | 4.8 | Fell for development |
| T 6 | Ash | C | 2.4 | Fell for development |
| T 7 | Ash | C | 3.6 | Fell for development |
| H 8 | Hazel | C | 1.2 | Partial fell, coppice remaining stools |
| T 9 | Oak | A | 15 | |
| T 10 | Ash | C | 5.1 | Fell for development |
| T 11 | Field maple | C | 3 | Fell for development |
| T 12 | Field maple | C | 3 | Fell for development |
| H 13 | Hazel, field maple, dog rose | C | 2.4 | Partial fell, coppice remaining stools |
| T 14 | Hazel | C | 4.8 | Fell for development |
| H 15 | Plum | C | 1.8 | Fell for development |
| T 16 | Plum | C | 5.4 | Reduce branches over site by 2 m |
| T 17 | Plum | C | 4.2 | Reduce branches over site by 2 m |
| T 18 | Plum | C | 3 | Reduce branches over site by 2 m |
| G 19 | Plum | C | 1.8 | |
| T 20 | Norway spruce | B | 3.6 | |
| T 21 | Plum | C | 2.7 | |
| T 22 | Plum | C | 1.8 | |
| T 23 | Birch | B | 4.8 | |
| T 24 | Oak | B | 4.8 | |
| T 25 | Holly | C | 3.6 | Fell for development |
| T 26 | Hawthorn | C | 1.2 | |
| T 27 | Hawthorn | C | 1.2 | |
| T 28 | Blackthorn | C | 1.2 | |
| T 29 | Hawthorn | C | 1.2 | |
| T 30 | Hawthorn | C | 1.5 | |
| T 31 | Hawthorn | C | 1.8 | |
| T 32 | Oak | C | 3 | |
| T 33 | Hawthorn | C | 1.2 | |
| H 34 | Blackthorn | C | 0.6 | |
| T 35 | Hawthorn | C | 2.4 | Fell for development |
| T 36 | Hawthorn | C | 1.2 | Fell for development |
| T 37 | Oak | C | 1.2 | Fell for development |
| T 38 | Ash | C | 1.2 | Fell for development |
| T 39 | Sorbus | C | 1.8 | |
| H 40 | Hazel, beech, hawthorn, holly | C | 1.8 | |

## SGN 1 *Monitoring tree protection*

**Always:**
- ✓ have a pre-commencement meeting with the tree consultant before development starts
- ✓ use the tree consultant to regularly check that protection remains fit for purpose
- ✓ use the tree consultant to supervise work in RPAs
- ✓ keep a written record of supervision



## SGN 2 *Fencing protected trees*

**Always:**
- ✓ install protection before development starts
- ✓ make sure protection is fit for purpose, i.e. it prevents damage to trees and soil
- ✓ keep protection in place until there is no risk to trees
- ✓ get written permission to move or remove any protection




## SGN 3 *Ground protection*

**Always:**
- ✓ install protection before development starts
- ✓ make sure protection is fit for purpose, i.e. it prevents damage to trees and soil
- ✓ keep protection in place until there is no risk to trees
- ✓ get written permission to move or remove any protection



## SGN 4 *Pollution control*

**Always:**
- ✓ keep toxic products away from RPAs



## SGN 9 *Installing/upgrading surfacing in RPAs*

**Always:**
- ✓ use the tree consultant to supervise work in RPAs
- ✓ minimise damage to roots and disturbance to soil in RPAs
- ✓ minimise excavation when installing or upgrading surfacing in RPAs



## SGN 11 *Installing services in RPAs*

**Always:**
- ✓ use the tree consultant to supervise work in RPAs
- ✓ select the least damaging option when installing services, so prioritise trenchless, over broken trench over continuous trench
- ✓ hand-dig trenches if trenchless is not feasible



## SGN 12 *Landscaping in RPAs*

**Always:**
- ✓ use the tree consultant to supervise work in RPAs
- ✓ avoid raising ground levels within 1m of the trunks of retained trees



## *How to use plan*

More detailed guidance on each Site Guidance Note (SGN) can be found in a printed hard copy compilation of all the SGNs, **Manual for Managing Trees On Development Sites version 3.0**, issued to the Site Manager at the pre-commencement site meeting (**Note:** This should be retained on site throughout the duration of works). Additionally, an electronic pdf compilation of all the SGNs, was submitted with this drawing to the local planning authority and the client. Alternatively, a pdf of each SGN can be downloaded by:

1. clicking the image links in the electronic pdf version of this plan;
2. holding a mobile phone QR (Quick Response) code reader over the QR code in the paper version of this plan; or,
3. visiting our website at https://www.barrelltreecare.co.uk/resources/technical-guidance

Attention LPA Tree Officer - if you would like a 'to scale' printed version of this plan please contact us on 01425 651470 or email 'enquiries@barrelltreecare.co.uk'