bawden tree care
Unit 1 Mills Way Centre
Boscombe Down Business Park
Amesbury ,Wiltshire
SP4 7AU
Tel: 01980 622185
Email: info@bawdentreecare.com

Salisbury Hospital. New Parking; Tree Protection Plan.

SCALE : 1 : 350 @ A3
DATE : 17/08/2026
Survey Ref 2026-5354

N

Map data shown may contain Ordnance Survey ® products supplied by Pear Technology Services Ltd; Email: info@peartechnology.co.uk
© Crown Copyright and database rights from date shown above
Ordnance Survey ® licence number AC0000822731

Key

Crown Spread
Root Protection Area
Shading Arc
Category 'A'
Category 'B'
Category 'C'
Category 'U'

0 — 25m

Hedging
Vegetation.
Maintain existing surfacing.
Construction Exclusion Zone
CEZ fencing.

Site access

2.4m x 18.0m Visibility Splay (In Accordance With MS2 Guidance for 15mph Roads

Tree may be removed if retention measures and minimising parking spaces not considered practicable.

Lawn surfacing. Advised to maintain as existing or at minimum within these three spaces.

T01 B

Existing hard surfacing to be replaced. Acceptable for resurfacing.

Old buildings to be demolished to make way for new parking spaces.

Advised to maintain as existing surface within the RPA.

20% gravel encroachment acceptable as shown.

If not considered practicable, tree may be removed.

T02 B

Acceptable for hard surfacing to be resurfaced within the RPA.

Low Value Shrub to be Removed

T03 A

T04 A

T06 B

T05 A

New surfacing of Bodpave proposed within the RPA.

Maintain as existing parking spaces.

BodPave to be on existing surface with soil/grass backfill

Activities within the RPA shall be undertaken using hand tools under arboricultural supervision. Existing surface treatment shall be retained where required

Advised to maintain existing hard surfacing as roots suspected close to the surface.

Bodpave 85® 50mm deep open celled plastic pavers. Filled with filled with selected gravel/angular aggregate (4-15mm dia.)

Bedding layer 50mm thick layer of 4-1

Site won or reclaimed crushed material to be used as subbase

If resurfaced. Work to pause and alternatives considered if activities would damage roots.

6.0m

6.0m

3.5m

T07 B

T08 B

Advised to maintain as existing hard surfacing and repaint parking spaces.
Or hardstanding removed and replaced with BodPave with no further excavations or depth reduction.

tion Profile

0.0 — 30.0 — 40.0 — 50.0

:500 @ A3